Grantee: Chicago, IL

Grant: B-13-MS-17-0001

January 1, 2016 thru March 31, 2016 Performance Report



Grant Number: Obligation Date: Award Date:

B-13-MS-17-0001

Grantee Name: Contract End Date: Review by HUD:

Chicago, IL Reviewed and Approved

Grant Award Amount: Grant Status: QPR Contact:

\$63,075,000.00 Active Carrianne Carallis

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$52,000,000.00 \$0.00

Total Budget: \$63,075,000.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

The storm system that swept through Chicago and surrounding suburbs on April 17-18, 2013 produced approximately 5.5 inches of rain, or the equivalent of a 10-year storm. The heavy rains experienced resulted in sewer overflows, basement floods, and backflow of water from the Chicago River into Lake Michigan. The excessive rainfall that entered the sewer system could not flow fast enough to a wastewater treatment plant or a combined sewer outfall. By early morning of April 18, before the largest rainfall, the Tunnel and Reservoir Plan (TARP) tunnels, also known as the deep tunnels, were filled, which resulted in combined sewer overflows at 132 separate outfall locations. To prevent overland flooding the Metropolitan Water Reclamation District of Greater Chicago (MWRD) and the Army Corp of Engineers opened the Chicago River controlling locks for nearly 23 hours, leading to a discharge of over 10.7 billion gallons into Lake Michigan. However, the April storms produced such heavy rains that the combined sewers overflowed and released untreated waste and stormwater. As sewer water rose above drain openings that were below street grade, water backed up into homes and other buildings. Basement flooding occurred citywide, with the City receiving over 2,500 water-in-basement calls and over 800 water-in-streets calls from residents from all 50 wards.

The flooding also significantly impacted Chicago's infrastructure and resulted in the City receiving 571 calls of flooded streets and 32 calls of flooded viaducts. The Department of Streets and Sanitation relocated 105 vehicles to remove them from flooded areas. The Chicago Transit Authority received calls regarding flooded train stations. The rain and related flooding caused major road closures, including the following interstate highways and major city thoroughfares: I-94 northbound at the Kennedy Junction; I-94 southbound at Dempster Avenue; I-94 northbound between Foster and Touhy; I-94 northbound at 130th Street; Bishop Ford Expressway experienced major backups with lanes closures; 96thand Dorchester due to a sinkhole; Midway Plaisance eastbound; Belmont Avenue ramp to northbound Lake Shore Drive; Viaducts on Stoney Island, 95th Street and Cottage Grove Avenue.

Recovery Needs:

To aid in recovery efforts of community areas that were most impacted by the storms, the City has committed the majority of CDBG-DR funding toward public way infrastructure restoration, specifically to the water, sewer and drainage system which will bring these areas to resilience. These funds will specifically address infrastructure limitations and underlying conditions that contribute to the flooding of residences.

The City committed the remainder to provide direct assistance to housing rehabilitation for homeowners and renters, as well as mitigation measures. This initiative will prioritize residents with FEMA-verified loss and documented unmet needs who are low- and moderate-income residents.

Overall This Report Period To Date



Total Projected Budget from All Sources	N/A	\$69,077,270.00
Total Budget	(\$640,000.00)	\$28,437,270.00
Total Obligated	\$0.00	\$12,400,000.00
Total Funds Drawdown	\$0.00	\$564,286.16
Program Funds Drawdown	\$0.00	\$564,286.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$564,286.16
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		52.13%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$9,461,250.00	\$0.00
Limit on Admin/Planning	\$12,615,000.00	\$0.00
Limit on State Admin	\$0.00	\$0.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective Target Actual Low/Mod \$31,537,500.00 \$13,573,190.00

Overall Progress Narrative:

During Q1 2016, the City continued to make progress towards the implementation of all CDBG-DR funded projects. Two sewer projects were awarded and began work, and the Albany Park Tunnel Environmental Review was approved by HUD. The Residential Flooding Assistance Program (RFAP) subrecipients have conducted significant outreach to potential beneficiaries (325 potential beneficiaries contacted). 58 beneficiaries have completed the application process and been approved, and 17 Scopes of Work have been completed during the reporting period. All beneficiaries that were approved in Q1 should have projects completed by the end of Q2. The RFAP program manager is also providing the subrecipients with additional beneficiaries in Q2 in order to meet the overall program goals.

HUD approved the City's Substantial Amendment in Q1, which allowed the City to make necessary programmatic and administrative adjustments to the CDBG-DR program, including the reallocation of funding to the two sewer projects that were subsequently awarded during the reporting period. At the end of the quarter, the City received a monitoring visit from HUD that resulted in no findings and one concern regarding the expenditure deadline for the first allocation. The City has been closely monitoring first allocation projects for timeliness and anticipates the completion of both projects to be on time, however, per HUD's recommendation, the City is currently working on requesting an extension to ensure all internal processes have sufficient time to meet the expenditure deadline.



Project Summary

Project #, Project Title	This Report Period	To Da	te
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
RD01-INFRASTRUCTURE, INFRASTRUCTURE	\$0.00	\$4,300,000.00	\$0.00
RD02-ADMINISTRATION, ADMINISTRATION	\$0.00	\$2,400,000.00	\$0.00
RD02-HOUSING, HOUSING	\$0.00	\$10,300,000.00	\$0.00
RD02-INFRASTRUCTURE, INFRASTRUCTURE	\$0.00	\$35,000,000.00	\$564,286.16



Activities

Project # / Title: RD01-INFRASTRUCTURE / INFRASTRUCTURE

Grantee Activity Number: RD01-Infrastructure- 100th & 101st

Activity Title: 100th & 101st Streets Sewer Improvement UN

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

RD01-INFRASTRUCTURE

Projected Start Date:

06/15/2015

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

08/14/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Chicago

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$2,150,000.00
Total Budget	\$1,488,190.00	\$2,150,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Chicago	Construction/reconstruct ion of water/sewer lines or systems	RD02- INFRASTRUCTURE	RD02-Infrastructure- 100th & 101st	100th & 101st Streets Sewer Improvement UN	General Account

Association Description:

The 100th and 101st Street Sewer Improvement is being split between the first and second funding allocation, but is one project.

Activity Description:

This project will result in the installation of several hundred feet of new sewer mains, for a total of 2,665 linear feet in new/improved sewers.



Location Description:

The 100th Street Sewer Improvement Project is located in census tracts 730500 and 730600.

Activity Progress Narrative:

The 100th Street project was awarded on January 30, 2016 and the notice to proceed was issued on February 9, 2016. On March 28, 2016, work began and as of the end of the first quarter, the project was approximately 2% complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources

Local funds
\$275,000.00

Subtotal Match Sources

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: RD01-Infrastructure- 99th, 102nd, Perry

Activity Title: 99th, 102nd, Perry Sewer Improvement LMA

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

RD01-INFRASTRUCTURE

Projected Start Date:

08/01/2015

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

08/24/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Chicago

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$2,150,000.00
Total Budget	(\$1,488,190.00)	\$2,150,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will result in the installation of several hundred feet of new sewer mains, for a total of 4,107 linear feet in new/improved sewers.

Location Description:

The 99th Street and Perry Avenue Sewer Improvement Project is located in LMA census tracts 490700, and 490800.

Activity Progress Narrative:

The 99th Street project was awarded on January 4, 2016 and the notice to proceed was issued on January 27, 2016. On February 1, 2016, work began and as of the end of the reporting period, work was approximately 41% complete.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources

Local funds

\$365,000.00

Subtotal Match Sources

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD02-HOUSING / HOUSING

Grantee Activity Number: RD02-Housing- Catholic Charities MF

Activity Title: Catholic Charities - RFAP LMH MF

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title: RD02-HOUSING HOUSING

Projected Start Date: Projected End Date:

06/15/2015 02/09/2017

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod Catholic Charities

Overall	Jan i uniu wai 31, 2010	10 Date
Total Projected Budget from All Sources	N/A	\$772,500.00
Total Budget	\$0.00	\$772,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00



Overall

Ian 1 thru Mar 31 2016

To Date

Total Funds Expended	\$0.00	\$0.00
Catholic Charities	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Catholic Charities' RFAP multi family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

During Q1, Catholic Charities identified 11 beneficaries that are elgible for the program. Environmental reviews have been requested for those 11 properties and a Scope of Work has been prepared for 4 of the 11 approved applicants.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: RD02-Housing- Catholic Charities SF
Activity Title: Catholic Charities - RFAP LMH SF

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: RD02-HOUSING

Projected Start Date:

02/09/2015

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

02/09/2017

Completed Activity Actual End Date:

Responsible Organization:

Catholic Charities

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$772,500.00
Total Budget	\$0.00	\$772,500.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Catholic Charities	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Catholic Charities' RFAP single family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

See Catholic Charities' multi-family activity for Q1 2016 narrative.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 0/25



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/25
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/25

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: RD02-Housing- CNT MF

Activity Title: Center for Neighborhood Technology - RFAP LMH

MF

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: RD02-HOUSING

Projected Start Date:

06/15/2015

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

02/09/2017

Completed Activity Actual End Date:

Responsible Organization:

Center for Neighborhood Technology

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$2,011,700.00
Total Budget	\$0.00	\$2,011,700.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Center for Neighborhood Technology	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Center for Neighborhood Technology's RFAP multi family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

During Q1, CNT identified 28 beneficaries that are eligible to participate in the program. CNT has requested 12 Environmental Reviews and is in the process of preparing a Scope of Work for those 12 sites. The remaining Environmental Reviews and Scopes of Work will be completed no later than May 2016.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: RD02-Housing- CNT SF

Activity Title: Center for Neighborhood Technology - RFAP LMH

Under Way

SF

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Project Number:RD02-HOUSING

HOUSING

Projected Start Date: Projected End Date:

06/15/2015 02/09/2017

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod Center for Neighborhood Technology

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$2,011,700.00
Total Budget	\$0.00	\$2,011,700.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Center for Neighborhood Technology	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Center for Neighborhood Technology's RFAP single family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

See Center for Neighborhood Technology's multi-family activity for Q1 2016 narrative.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: RD02-Housing- LUCHA MF

Activity Title: LUCHA - RFAP LMH MF

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: RD02-HOUSING

Projected Start Date:

06/15/2015

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

02/09/2017

Completed Activity Actual End Date:

Responsible Organization:

Latin United Community Housing Association

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$425,675.00
Total Budget	\$0.00	\$425,675.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Latin United Community Housing Association	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

LUCHA's RFAP multi family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event

Activity Progress Narrative:

LUCHA is currently working with 20 applicants to determine eligibility. During Q1, 2 applicants were approved and LUCHA is in the process of preparing both the Environmental Review requests and the Scope of Work.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: RD02-Housing- LUCHA SF
Activity Title: LUCHA - RFAP LMH SF

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: RD02-HOUSING

Projected Start Date:

06/15/2015

Benefit Type:Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

02/09/2017

Completed Activity Actual End Date:

Responsible Organization:

Latin United Community Housing Association

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$425,675.00
Total Budget	\$0.00	\$425,675.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Latin United Community Housing Association	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

LUCHA's RFAP single family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

See Latin United Community Housing's multi-family activity for Q1 2016 narrative.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: RD02-Housing- Neighborhood Housing Services

MF

Activity Title: Neighborhood Housing Services - RFAP LMH MF

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: RD02-HOUSING

Projected Start Date:

06/15/2015

Benefit Type:Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

02/09/2017

Completed Activity Actual End Date:

Responsible Organization:

Neighborhood Housing Services of Chicago

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,150,000.00
Total Budget	\$0.00	\$1,150,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Neighborhood Housing Services of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Neighborhood Housing Services' RFAP multi family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

During Q1, NHS approved 11 applicants and requested Environmental Reviews for 8 out of the 11 properties. A Scope of Work has been prepared for 10 of the approved applicants and 5 of those are ready for the bidding process after receiving Environmental Review Clearance. NHS is currently working with another 8 applicants to complete their applications.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: RD02-Housing- Neighborhood Housing Services

SF

Activity Title: Neighborhood Housing Services - RFAP LMH SF

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Project Number:Project Title:RD02-HOUSINGHOUSING

Projected Start Date: Projected End Date:

06/15/2015 02/09/2017

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod Neighborhood Housing Services of Chicago

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,150,000.00
Total Budget	\$0.00	\$1,150,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Neighborhood Housing Services of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Neighborhood Housing Services' RFAP single family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

See Neighborhood Housing Services' multi-family housing activity for Q1 2016 narrative.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: RD02-Housing- Partners in Community Building

MF

Activity Title: Partners in Community Building - RFAP LMH MF

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: RD02-HOUSING

Projected Start Date:

06/15/2015

Benefit Type:Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

02/09/2017

Completed Activity Actual End Date:

Responsible Organization:

Partners in Community Building

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$730,125.00
Total Budget	\$0.00	\$730,125.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Partners in Community Building	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Partners in Community Building's RFAP multi family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

In Q1, PICB approved 5 applicants, and of those, a Scope of Work has been completed for 3 properties. Site visits to prepare the Scope of Work for another 8 applicants have been scheduled. Environmental Reviews have been requested for 6 properties. PICB is currently working with another 42 potential beneficiaries to complete applications to determine eligibility.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: RD02-Housing- Partners in Community Building

SF

Activity Title: Partners in Community Building - RFAP LMH SF

Under Way

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Project Number:Project Title:RD02-HOUSINGHOUSING

Projected Start Date: Projected End Date:

06/15/2015 02/09/2017

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective:Responsible Organization:Low/ModPartners in Community Building

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$730,125.00
Total Budget	\$0.00	\$730,125.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Partners in Community Building	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

Partners in Community Building's RFAP single family activities will be focused in low- and moderate-income communities of Chicago, largely on the south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

See Partners in Community Building's multi-family housing activity for Q1 2016 narrative.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: RD02-Housing- Program Implementation
Activity Title: DPD RFAP Program Implementation

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: RD02-HOUSING

Projected Start Date:

06/15/2015

Benefit Type:Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

HOUSING

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Chicago

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$120,000.00
Total Budget	\$0.00	\$120,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Department of Planning and Development program implementation of the overall RFAP housing program, under which, eligible home improvements may include, but are not limited to, rehabilitation, mold remediation, electrical and appliance repair or replacement, basement and roof repair and mitigation measures.

Location Description:

RFAP activities will be focused in low- and moderate-income communities of Chicago, largely on the west and south side, where unmet recovery needs and mitigation must be addressed. Eligible applicants must substantiate the loss was a result of the April 2013 flood event.

Activity Progress Narrative:

In Q1, the Residential Flood Assistance Program (RFAP) completed outreach to 326 potential beneficiaries, and approved 58 applications. Of those, a Scope of Work has been completed for 17 properties, and the remaining 41 are scheduled to be completed over the first six weeks of Q2. RFAP anticipates that the 58 approved applicants should have construction completed by the end of Q2. The RFAP program manager is also providing the subrecipients with additional potential program beneficiaries from the FEMA list used in the first round of outreach to ensure the program can meet its intended outcomes.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD02-INFRASTRUCTURE / INFRASTRUCTURE

Grantee Activity Number: RD02-Infrastrcture- 99th, 102nd, Perry

Activity Title: 99th, 102nd, Perry Sewer Improvement LMA

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

RD02-INFRASTRUCTURE

Projected Start Date:

02/09/2015

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

02/09/2017

Completed Activity Actual End Date:

Responsible Organization:

Ion 4 thru Mor 24 2016

City of Chicago

Overall	Jan 1 thru war 31, 2016	10 Date
Total Projected Budget from All Sources	N/A	\$1,123,190.00
Total Budget	\$1,123,190.00	\$1,123,190.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00



To Date

Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Chicago	Construction/reconstruct ion of water/sewer lines or systems	RD01- INFRASTRUCTURE	RD01-Infrastructure- 99th, 102nd, Perry	99th, 102nd, Perry Sewer Improvement LMA	General Account

Association Description:

The 99th, 102nd, Perry Sewer Improvement project is being carried out with funds from both the first and second allocation.

Activity Description:

This project will result in the installation of several hundred feet of new sewer mains, for a total of 4,107 linear feet in new/improved sewers.

Location Description:

The 99th Street and Perry Avenue Sewer Improvement Project is located in LMA census tracts 490700, and 490800.

Activity Progress Narrative:

The 99th Street project was awarded on January 4, 2016 and the notice to proceed was issued on January 27, 2016. On February 1, 2016, work began and as of the end of the reporting period, work was approximately 41% complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/4107
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

Match Sources

Local funds
\$0.00

Subtotal Match Sources

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: RD02-Infrastructure- 100th & 101st

Activity Title: 100th & 101st Streets Sewer Improvement UN

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

RD02-INFRASTRUCTURE

Projected Start Date:

06/15/2015

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

08/24/2016

Completed Activity Actual End Date:

Responsible Organization:

City of Chicago

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$314,080.00
Total Budget	(\$1,763,190.00)	\$314,080.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project will result in the installation of several hundred feet of new sewer mains, for a total of 2,655 linear feet in new/improved sewers.

Location Description:

The 100th Street Sewer Improvement Project is located in census tracts 730500 and 730600.

Activity Progress Narrative:

The 100th Street project was awarded on January 30, 2016 and the notice to proceed was issued on February 9, 2016. On March 28, 2016, work began and as of the end of the first quarter, the project was approximately 2% complete.

Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources

Local funds
\$0.00

Subtotal Match Sources

Other Funding Sources Amount

No Other Funding Sources Found



Grantee Activity Number: RD02-Infrastructure- Albany Park Tunnel

Activity Title: Albany Park Tunnel UN

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

RD02-INFRASTRUCTURE

Projected Start Date:

02/09/2015

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

INFRASTRUCTURE

Projected End Date:

02/09/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Chicago

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$10,000,000.00
Total Budget	\$0.00	\$10,000,000.00
Total Obligated	\$0.00	\$10,000,000.00
Total Funds Drawdown	\$0.00	\$564,286.16
Program Funds Drawdown	\$0.00	\$564,286.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$564,286.16
City of Chicago	\$0.00	\$564,286.16
Match Contributed	\$0.00	\$0.00

Activity Description:

The Albany Park Tunnel will be constructed 18 feet in diameter, approximately 150 feet underground and bored into rock with a tunnel boring machine.

Location Description:

The diversion tunnel will be built in the Albany Park community to run under Foster Avenue from its intersection with Avers Avenue until its discharge into the North Shore Channel of the Chicago River. It is located in census tract 140302 and also benefits surrounding census tracts 130200 and 831800.

Activity Progress Narrative:

The Albany Park Tunnel project received Environmental Review Clearance from HUD on January 25, 2016. Subsequently, the construction contract was awarded to the low bidder, Kenny Construction Company on March 10, 2016. Physical construction is anticipated to start in May 2016. CDOT received the construction permit from Illinois Department of Natural Resources, Office of Water Resources on March 4, 2016. CDOT is still working on securing the Illinois Environmental Protection Agency permit, as well as the U.S. Army Corps of Engineers permit.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected

Total



	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Housing Units	0	0/0	
# of Multifamily Units	0	0/0	
# of Singlefamily Units	0	0/0	

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountLocal funds\$40,000,000.00Total Other Funding Sources\$0.00

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	0
Monitoring Visits	0	1
Audit Visits	0	0
Technical Assistance Visits	0	1
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

